3rd AND PART BILL

Measurements Recorded On:

SL NO / BOQ NO	Description of Item	No	No	Length (m)	Breadth (m)	Depth (m)	QTY	Unit	Rate	Amount
Item No. 74	Providing and laying flooring using prepolished, water cut/gang saw 19mm thick granite laid over bed of 20mm thick 1:4 cm & jointed with neat cement slurry mixed with pigment to mach shade of granite slabs including laying POP on finished surface and cleaning the surface, including the cost of all materials and labours etc., complete as per specifications. - using silver grey granite / Multy Red / Ruby Red / Black / HassanGreen Granite of width not less than 900mm,complete as per Specification.and directions of the Engineer in charge.(Ground Floor)									
	Measurements taken on									
	Granite Flooring									
	Ground Floor									
	Corridor Walls at Entrance between Canteen and Additional Room	1	1	6.90	1.50		10.35	Sqm		
	Additional Room Wall	1	1	3.50	3.10		10.85	Sqm		
				2.90	3.10		8.99	Sqm		
	Canteen	1	1	11.60	6.30		73.08	Sqm		
	Lobby Area	1	1	6.00	10.15		60.90	Sqm		
	Corridor infront of Staircase	1	1	12.10	3.60		43.56	Sqm		
	Store Room	1	1	5.00	3.00		15.00	Sqm		
	Corridor infront of Store Room	1	1	2.25	1.53		3.43	Sqm		
					Qty to be Paid		**226.16**	**Sqm**	2626.65	594045.63

DSR INFRATECH Date..... BENGALURU

CONTRACTOR PMC ASSISTANT ENGINEER 9/11/2021 Asst. Executive Engineer Project Division Yelahanka Zone 9/11/2021 ASSISTANT EXECUTIVE ENGINEER

3rd AND PART BILL										
Measurements Recorded On:										
Sl. NO / BOQ NO	**Description of Item**	**No**	**No**	**Length (m)**	**Breadth (m)**	**Depth (m)**	**QTY**	**Unit**	**Rate**	**Amount**
Item No. 75	Providing and laying flooring using prepolished, water cut/gang saw 19mm thick granite laid over bed of 20mm thick 1:4 cm & jointed with neat cement slurry mixed with pigment to mach shade of granite slabs including laying POP on finished surface and cleaning the surface, including the cost of all materials and labours etc., complete as per specifications. - using silver grey granite / Multy Red / Ruby Red / Black / HassanGreen Granite of width not less than 900mm,complete as per Specification.and directions of the Engineer in charge.(First Floor)									
	Measurements taken on									
	Granite Flooring									
	First Floor									
	Class Room 1	1	1	8.75	6.3		55.13	Sqm		
	Class Room 2	1	1	8.75	6.3		55.13	Sqm		
	Class Room 3	1	1	8.75	6.3		55.13	Sqm		
	Class Room 4	1	1	8.75	6.3		55.13	Sqm		
	Corridor	1	1	12.90	3.6		46.44	Sqm		
	Deduct Cutout Area	-1	1	9.20	0.6		-5.52	Sqm		
					Qty to be Paid		**261.42**	**Sqm**	2628.83	687228.22

DSR INFRATECH Date..... BENGALURU

CONTRACTOR P.Ramesh Reddy PMC ASSISTANT ENGINEER Asst. Executive Engineer ASSISTANT EXECUTIVE ENGINEER

3rd AND PART BILL										
Measurements Recorded On:										
SL NO / BOQ NO	Description of Item	No	No	Length (m)	Breadth (m)	Depth (m)	QTY	Unit	Rate	Amount
Item No. 76	Providing and laying flooring using prepolished, water cut/gang saw 19mm thick granite laid over bed of 20mm thick 1:4 cm & jointed with neat cement slurry mixed with pigment to mach shade of granite slabs including laying POP on finished surface and cleaning the surface, including the cost of all materials and labours etc., complete as per specifications. - using silver grey granite / Multy Red / Ruby Red / Black / HassanGreen Granite of width not less than 900mm,complete as per Specification.and directions of the Engineer in charge.(Second Floor)									
	Measurements taken on									
	Granite Flooring									
	Second Floor									
	Class Room 1	1	1	8.75	6.3		55.13	Sqm		
	Class Room 2	1	1	8.75	6.3		55.13	Sqm		
	Class Room 3	1	1	8.75	6.3		55.13	Sqm		
	Class Room 4	1	1	8.75	6.3		55.13	Sqm		
	Corridor	1	1	12.90	3.6		46.44	Sqm		
	Deduct Cutout Area	-1	1	9.20	0.6		-5.52	Sqm		
					Qty to be Paid		**261.42**	**Sqm**	2631.01	687798.53

PSR INFRATECH Date..... BENGALURU

CONTRACTOR PMC ASSISTANT ENGINEER ASSISTANT EXECUTIVE ENGINEER

9/11/2021 Asst. Executive Engineer

3rd AND PART BILL										
Measurements Recorded On:										
SL NO / BOQ NO	Description of Item	No	No	Length (m)	Breadth (m)	Depth (m)	QTY	Unit	Rate	Amount
Item No. 77	Providing and laying flooring using prepolished, water cut/gang saw 19mm thick granite laid over bed of 20mm thick 1:4 cm & jointed with neat cement slurry mixed with pigment to mach shade of granite slabs including laying POP on finished surface and cleaning the surface, including the cost of all materials and labours etc., complete as per specifications. - using silver grey granite / Multy Red / Ruby Red / Black / HassanGreen Granite of width not less than 900mm,complete as per Specification.and directions of the Engineer in charge.(Third Floor)									
	RA BILL 2									
	Qty Paid in RA Bill - II						624.74	Sqm		
	Measurements taken on									
	Granite Flooring									
	Third Floor									
	Class Room 1	1	1	8.75	6.3		55.13	Sqm		
	Class Room 2	1	1	8.75	6.3		55.13	Sqm		
	Class Room 3	1	1	8.75	6.3		55.13	Sqm		
	Class Room 4	1	1	8.75	6.3		55.13	Sqm		
	Corridor	1	1	12.90	3.6		46.44	Sqm		
	Deduct Cutout Area	-1	1	9.20	0.6		-5.52	Sqm		
						Qty to be Paid	**886.16**	**Sqm**		
					Qty paid in RA Bill-II		**624.74**	**Sqm**		
						Qty to be Paid	**261.42**	**Sqm**	2633.19	688368.84

Chd. & Te

Xen EE

D S R INFRATECH Date..... BENGALURU

CONTRACTOR PMC ASSISTANT ENGINEER 9/11/2021 ASSISTANT EXECUTIVE ENGINEER

Asst. Executive Engineer Project Division 9/11/2021

3rd AND PART BILL

Measurements Recorded On:

SL NO / BOQ NO	Description of Item	No	No	Length (m)	Breadth (m)	Depth (m)	QTY	Unit	Rate	Amount
Item No. 102	Providing and fixing factory made single leaf rigid GRP Sandwich composite door shutter of 40 mm thick, laminated with two GRP skins with wood grain finish, fabricated using U.V-stabilized Isopthalic Gelcoat and one layer of 450 gns E-Glass Chopped Strand Mat (CSM), impregnated with orthopthalic polyester resin. The thickness of the skins shall not be less than 1.5mm. Expanded Polystyrene (EPS) structural foam panel of 37mm thickness and a density of 20 Kg/m3 shall be used as core material. Wooden reinforcements made of Seasoned Salwood block of cross section not lessthan 36mmx32mmand also necessary salwood reinforcements for fixing the metal fittings such as tower bolts, aldrops, handles, etc. shall be provided. A structural adhesive compatible with EPS foam shall be used for bonding the core material, the salwood reinforement and the skins. The material and process for manufacturing the door shutters shall confirm to RV-TIFAC Composites Design Centre Standards and specifications and the door shutters tested in confiramation to IS 4020-1994. The finish of shutter will be plain coulur White/IVORY/Beige/Light Grey or any other colour using high quality pigments. Excluding cost of fixtures and inclusive of supply of shutters to respective work spot. complete as per specification and directions of the Engineer in charge.									
	RA Bill-3									
	Measurements taken on									
	Toilet Doors									
	Ground Floor									
	D3	12	1	0.75		2.10	18.90	Sqm		
						Qty to be Paid	**18.90**	**Sqm**	4145.04	78341.26

DSR INFRATECH Date..... SENGALURU

CONTRACTOR PMC ASSISTANT ENGINEER 9/11/2021 ASSISTANT EXECUTIVE ENGINEER

Asst. Executive Engineer Project Division

3rd AND PART BILL										
Measurements Recorded On:										
SL NO / BOQ NO	Description of Item	No	No	Length (m)	Breadth (m)	Depth (m)	QTY	Unit	Rate	Amount
Item No. 104	Providing and fixing in position aluminium windows and ventilators as per approved drawings with sliding shutters using three track window frame of size 92x31.75mm bottom section 1.3mm thick, weight 1.07kg/m; sides and top sections 1.3 mm, thick, weight 0.933 kg/m.shutter frame section comprising top and bottom section of size 40mmx18mm, wall thickness 1.25mm. weight 0.417 kg./m. shutter side outer 40mmx18mm. wall thickness 1.25mm. weight 0.417 kg/m, shutter interlock section 40mmx26.7mm wall thickness 1.1 mm. thick, weight 0.469 kg/m, the shutters mounted on nylon rollers with approved quality of fixtures such as aluminium handles tower bolts etc.; providing and fixing 5.5mm. thick plain glass for shutters fitted with rubber beading all aluminium sections including cutting to required length, joints mitred subdividing the frame tenonned and rivetted, in the assembled frame, stiffened with end clips for corners, angles etc., and fixed to the walls, lintels, floor beams/cills as the case may be, with necessary steel screws, raul plugs or teak wood gatties including cutting masonry or concrete and making good the original surface using cement mortar - using aluminium section powdered coated to a minimum of 60- 70 microns with exterior durable pure polyester grade powder of approved quality. complete as per specification and directions of the Engineer in charge.									
	RA Bill-3									
	Measurements taken on									
	Aluminium Windows									
	Ground Floor									
	Window (W1)	15	1	1.83		1.53	42.00	Sqm		
						Qty to be Paid	**42.00**	**Sqm**	4837.70	203176.06

DSR INFRATECH Date..... BENGALURU

CONTRACTOR PMC ASSISTANT ENGINEER ASSISTANT EXECUTIVE ENGINEER

9/11/2021 Asst. Executive Engineer Project Division

3rd AND PART BILL										
Measurements Recorded On:										
SL NO / BOQ NO	Description of Item	No	No	Length (m)	Breadth (m)	Depth (m)	QTY	Unit	Rate	Amount
Item No. 105	Providing and fixing in position aluminium windows and ventilators as per approved drawings with sliding shutters using three track window frame of size 92x31.75mm bottom section 1.3mm thick, weight 1.07kg/m; sides and top sections 1.3 mm, thick, weight 0.933 kg/m.shutter frame section comprising top and bottom section of size 40mmx18mm, wall thickness 1.25mm. weight 0.417 kg./m. shutter side outer 40mmx18mm. wall thickness 1.25mm. weight 0.417 kg/m, shutter interlock section 40mmx26.7mm wall thickness 1.1 mm. thick, weight 0.469 kg/m, the shutters mounted on nylon rollers with approved quality of fixtures such as aluminium handles tower bolts etc.; providing and fixing 5.5mm. thick plain glass for shutters fitted with rubber beading all aluminium sections including cutting to required length, joints mitred subdividing the frame tenonned and rivetted, in the assembled frame, stiffened with end clips for corners, angles etc., and fixed to the walls, lintels, floor beams/cills as the case may be, with necessary steel screws, raul plugs or teak wood gatties including cutting masonry or concrete and making good the original surface using cement mortar - using aluminium section powdered coated to a minimum of 60- 70 microns with exterior durable pure polyester grade powder of approved quality. complete as per specification and directions of the Engineer in charge. (First Floor)									
	RA Bill-3									
	Measurements taken on									
	Aluminium Windows									
	First Floor									
	Window (W1)	18	1	1.83		1.53	50.40	Sqm		
	Window (W2)	2	1	1.2		1.5	50.40	Sqm		
						Qty to be Paid	**100.80**	**Sqm**	4844.24	488282.23

DSR INFRATECH Date..... BENGALURU

CONTRACTOR P. Ramya Teja

PMC

ASSISTANT ENGINEER 9/11/2021

ASSISTANT EXECUTIVE ENGINEER Asst. Executive Engineer Project Division 9/11/2021

3rd AND PART BILL										
Measurements Recorded On:										
SL NO / BOQ NO	Description of Item	No	No	Length (m)	Breadth (m)	Depth (m)	QTY	Unit	Rate	Amount
Item No. 106	Providing and fixing in position aluminium windows and ventilators as per approved drawings with sliding shutters using three track window frame of size 92x31.75mm bottom section 1.3mm thick, weight 1.07kg/m; sides and top sections 1.3 mm, thick, weight 0.933 kg/m.shutter frame section comprising top and bottom section of size 40mmx18mm, wall thickness 1.25mm. weight 0.417 kg./m. shutter side outer 40mmx18mm. wall thickness 1.25mm. weight 0.417 kg/m, shutter interlock section 40mmx26.7mm wall thickness 1.1 mm. thick, weight 0.469 kg/m, the shutters mounted on nylon rollers with approved quality of fixtures such as aluminium handles tower bolts etc.; providing and fixing 5.5mm. thick plain glass for shutters fitted with rubber beading all aluminium sections including cutting to required length, joints mitred subdividing the frame tenonned and rivetted, in the assembled frame, stiffened with end clips for corners, angles etc., and fixed to the walls, lintels, floor beams/cills as the case may be, with necessary steel screws, raul plugs or teak wood gatties including cutting masonry or concrete and making good the original surface using cement mortar - using aluminium section powdered coated to a minimum of 60- 70 microns with exterior durable pure polyester grade powder of approved quality. complete as per specification and directions of the Engineer in charge. (Second Floor)									
	RA Bill-3									
	Measurements taken on									
	Aluminium Windows									
	Second Floor									
	Window (W1)	18	1	1.83		1.53	50.40	Sqm		
	Window (W2)	2	1	1.2		1.5	50.40	Sqm		
						Qty to be Paid	**100.80**	**Sqm**	4850.79	488941.93

DSR INFRATECH Date..... BENGALURU

CONTRACTOR | PMC | ASSISTANT ENGINEER 9/4/2021 | ASSISTANT EXECUTIVE ENGINEER

Asst. Executive Engineer
Project Division

3rd AND PART BILL										
Measurements Recorded On:										
SL NO / BOQ NO	Description of Item	No	No	Length (m)	Breadth (m)	Depth (m)	QTY	Unit	Rate	Amount
Item No. 107	Providing and fixing in position aluminium windows and ventilators as per approved drawings with sliding shutters using three track window frame of size 92x31.75mm bottom section 1.3mm thick, weight 1.07kg/m; sides and top sections 1.3 mm, thick, weight 0.933 kg/m.shutter frame section comprising top and bottom section of size 40mmx18mm, wall thickness 1.25mm. weight 0.417 kg./m. shutter side outer 40mmx18mm. wall thickness 1.25mm. weight 0.417 kg/m, shutter interlock section 40mmx26.7mm wall thickness 1.1 mm. thick, weight 0.469 kg/m, the shutters mounted on nylon rollers with approved quality of fixtures such as aluminium handles tower bolts etc.; providing and fixing 5.5mm. thick plain glass for shutters fitted with rubber beading all aluminium sections including cutting to required length, joints mitred subdividing the frame tenonned and rivetted, in the assembled frame, stiffened with end clips for corners, angles etc., and fixed to the walls, lintels, floor beams/cills as the case may be, with necessary steel screws, raul plugs or teak wood gatties including cutting masonry or concrete and making good the original surface using cement mortar - using aluminium section powdered coated to a minimum of 60- 70 microns with exterior durable pure polyester grade powder of approved quality. complete as per specification and directions of the Engineer in charge. (Third Floor)									
	RA Bill-3									
	Measurements taken on									
	Aluminium Windows									
	Third Floor									
	Window (W1)	18	1	1.83		1.53	50.40	Sqm		
	Window (W2)	2	1	1.2		1.5	50.40	Sqm		
	Existing College Building 1 - Third Floor									
	Window (W1)	30	1	1.8		1.5	81.00	Sqm		
					Qty to be Paid		**181.80**	**Sqm**	4857.33	883045.54

Chd. & fe
AEE

DSR INFRATECH
Date.....
BENGALURU

CONTRACTOR | PMC | ASSISTANT ENGINEER 9/11/2021 | ASSISTANT EXECUTIVE ENGINEER

Assistant Executive Engineer
Project Division
Yelahanka Zone